

RESOLUTION

No. 331

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF KIRKLAND  
AS FOLLOWS:

THAT WHEREAS, application has been made by the Washington  
Asphalt Company contract number 1, for an extension of time, and  
the same has been submitted to the City Council, and,

WHEREAS, After careful consideration, it has been decided by  
the Council, that the extension of time requested should be granted.

NOW, THEREFORE, The time for the completion of the contract for  
street improvements, Project No. 45-271 N with the Washington Asphalt  
Company, contractor No. 1, is extended as follows:

From July 8, 1944 (contract completion date) to September 8, 1944  
(62 calendar days), as requested by contractor's letter  
dated August 7, 1944; this request was approved by the City  
Council by motion at a regular meeting on August 21, 1944, and

The contractor's additional request dated November 1, 1944, for  
an extension of time from September 8, 1944, to October 23,  
1944 (46 calendar days), and that all claims for liquidated  
damages are waived.

BE IT FURTHER RESOLVED, That this granting of an extension of  
time, was made after careful consideration of supporting data presented  
by the contractor, and upon the recommendation of the Consulting  
Engineer of the City of Kirkland.

BE IT ALSO RESOLVED, That the City Council of the City of Kirkland,  
asks the Federal Works Agency to concur in the granting of this ex-  
tension of time.

PASSED and APPROVED by the City Council of the City of Kirkland  
this 20th day of November, 1944.

ATTEST:

*C. F. Trent*

C. F. Trent, City Clerk

*Harry M. Everett*

Harry M. Everett, Mayor

I hereby certify that the foregoing Resolution No. 331 was adopted  
by the City Council of the City of Kirkland at their regular session,  
held in the Council Chamber, on the 20th day of November, 1944.

*C. F. Trent*

C. F. Trent, City Clerk