

RESOLUTION

No. 336

BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF KIRKLAND AS FOLLOWS:

THAT WHEREAS, application has been made by the C. V. Wilder Company, contract number 3, Kirkland Sewer System, Project Washington 45-151N, for an extension of time, and the same has been submitted to the City Council, and

WHEREAS, after careful consideration, it has been decided by the City Council that the extension of time requested should be granted.

NOW, THEREFORE, the time for the completion of the contract for the Kirkland Sewer System, contract number 3, Project No. 45-151N with the C. V. Wilder Company is extended as follows:

From September 15, 1945, (contract completion date) to October 6, 1945, (31 calendar days), as requested by the contractor, and approved by the City's Engineer.

BE IT FURTHER RESOLVED, that this granting of an extension of time, was made after careful consideration of supporting data presented by the contractor, and upon the recommendation of the Consulting Engineer of the City of Kirkland.

BE IT ALSO RESOLVED, that the City Council of the City of Kirkland, waives liquidated damages and asks the Federal Works Agency to concur in the granting of this extension of time.

PASSED AND APPROVED by the City Council of the City of Kirkland this 19th day of March, 1945.

Attest:

C. J. Trent
C. V. Trent, City Clerk

Harry M. Everett
Harry M. Everett, Mayor

I hereby certify that the foregoing is a true and correct copy of a Resolution of the City of Kirkland and that the same was published or posted according to law, said Resolution being No. 336 and entitled "A Resolution as above."
C. J. Trent City Clerk.